PWG-45

1	Name of Sub Division	Yeshwanthpura Sub Division
2	Name of Division	Rajarajeshwari nagara Division
3	Name of Work	Providing and laying HDPE water line in Brundavanagara Block-1 in JP Park Ward No 17.
4	Name of Agency	Sri G Vasu
5	Amount Put to Tender in Rs	4,992,831.00
6	Cost of Work as Tendered rates in Rs	5,342,328.00
7	Agreement No	217/2013-14 Dated:05/02/2014
8	Actual Expenditure incurred in Rs	4,657,223.00
9	Dat of Commencement (As per Agreement)	6/2/2014
10	Date of Completion (As per Agreement)	15/5/2014
11	Actual Date of Completion	28/06/2014

Asst.Engineer Asst. Exe. Engineer Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯ ನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned by CamScanner

PWG-45A

1	Name of Sub Division	Yeshwanthpura Sub Division
2	Name of Division	Rajarajeshwari nagara Division
3	Name of Work	Providing and laying HDPE water line in Brundavanagara Block-1 in JP Park Ward No 17.
4	Name of Agency	Sri G Vasu
5	Amount Put to Tender in Rs	4,992,831.00
6	Cost of Work as Tendered rates in Rs	5,342,328.00
7	Agreement No	217/2013-14 Dated:05/02/2014
8	Actual Expenditure incurred in Rs	4,657,223.00
9	Date of Commencement (As per Agreement)	6/2/2014
10	Date of Completion (As per Agreement)	15/5/2014
11	Actual Date of Commencement	6/2/2014
12	Authority	Executive Engineer

Asst.Engineer

Asst. Exe. Engineer

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Executive Engineer

Scanned by CamScanner

PWG-46 (Pargraph 194)
Detailed Completion Report

	Name of Sub Division	Yeshwanthpura Sub Division
	Name of Division	Rajarajeshwari nagara Division
	Name of Work	Providing and laying HDPE water line in Brundavanagara Block-1 in JP Park Ward No 17.
	Name of Agency	Sri G Vasu
	Amount Put to Tender in Rs	4,992,831.00
	Cost of Work as Tendered rates in Rs	5,342,328.00
	Agreement No	217/2013-14 Dated:05/02/2014
	Actual Expenditure incurred in Rs	4,657,223.00
	Difference % of Excess/Savings (Compared of Agreement Cost) **Savings**	12.82%
0	Date of Commencement	6/2/2014
1	Actual date of completion	28/06/2014

Forwarded to AG Govt of Karnataka for information

Asst.Engineer

Asst. Exec. Engineer

Executive Engineer

Scanned by CamScanner

PWG-47 (Pargraph 294)
Consolidated Completion Statement of Work.

1	Name of Sub Division	Yeshwanthpura Sub Division
2	Name of Division	Rajarajeshwari nagara Division
3	Name of Work	Providing and laying HDPE water line in Brundavanagara Block-1 in JP Park Ward No 17.
4	Name of Agency	Sri G Vasu
5	Amount Put to Tender	4,992,831.00
6	Agreement Cost	5,342,328.00
7	Actual Expenditure incurred	4,657,223.00
8	Savings (Compared of Ageement Cost)	12.82%
9	Excess	-
10	% of Excess if any	-
11	Date of Commencement	41792
12	By whom Executed :	1) Vishwas I K. Asst Engineer. 2) Vishwas I K. I/c Asst Executive Engineer. 3) R Idaya Vendon Executive Engineer.
13	Inspection by Divisional Officer :	R Idaya Vendon On
14	Name of official who took the final measurements & also who inspected or passed the work & if it was excuted satisfactorily or otherwise.	1) Vishwas I K. Asst Engineer. 2) Vishwas I K. I/c Asst Executive Engineer. 3) R Idaya Vendon Executive Engineer.

Certified that (Contractor) has completed the work Satisfactorily as per the terms & Condition of the tender Agreement & As per approved Design, Drawings & Specifications on (Completion date)

Asst.Engineer Asst. Exe. Engineer Executive Engineer

ಸಹಾಯಕ [illegible] ಅಧಿಕಾರಿಯವರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned by CamScanner

Certificate

1	Name of Work	Providing and laying HDPE water line in Brundavanagara Block-1 in JP Park Ward No 17.
2	Name of Agency	Sri G Vasu
3	Name of Sub Division	Yeshwanthpura Sub Division
4	Name of Division	Rajarajeshwari nagara Division

	1	Certified that the work has been completed satisfactorily as per the terms and conditions of the tender Agreement & As per approved Design, Drawings & Specifications on (Completion date)
	2	Certified that there are no dues outstanding from the contractor pertaining to this work
	3	Certified that there are no dues outstanding towards hiring of Government vehicles and machineries by the contractor as per the records
	4	Certified that the final bill has been recorded in M.B.No P.N.
	5	Certified that the contractor has made his own arrangements for procurement of materials such as bitumen, cement, steel, etc,.

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಧಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ರಾಜರಾಜೇಶ್ವರಿ ನಗರ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲ
ಬೆಂಗಳೂರು-560 072

Scanned by CamScanner